

LOCAL COMMUNITY NOTICEBOARD NEW LISTER HOUSE HEALTH CENTRE

Works to include a new GP Surgery, Dental Practice and Pharmacy
and car parking

HUTTON

CONSTRUCTION

HUTTON
CONSTRUCTION

Meet the Team



Darren Swainston
Site Manager



Adrian Wright
Site Manager

Comments If you have any
comments on this project please
email Stansted@Hutton-group.co.uk

Out of Hours
Emergency Contact: No.
07341 864999

Progress Photographs



Lister House Health Centre

Further to our update last year, you will be able to see that the building of your new Health Centre is progressing well.

The external cavity walls to the ground floor are ongoing with the internal blockwork walls to the ground and first floors having now been completed.

The timber sole plates for the lightweight partitions have been completed on the first floor and have commenced on the ground floor.

The ancillary building base has been completed and the building perimeter has been prepared up to sub-base level for the external paving, this can now be used as a working platform for MEWPS access which is the now preferred high level installation method instead of fixed scaffolding.

All pipe penetrations are installed through the roof and the VCL membrane is being completed to get the building water tight to allow the internal fit out works to begin.

The SFS wall infill has commenced with installation of all the required brackets, necessary for the installation of the structural framing.



Recycling – in
December we recycled
98% of waste removed
from this site

For more information please follow the
link below to download video “affected by
construction works” from the CCS
Website

<https://www.ccscheme.org.uk/affected-by-work/affected-by-works/>

